

**Davisville Replacement School – Construction Summary Update**

As of 7 May 2019, construction proceeding as per schedule

*Please Note - TDSB follows up on the project daily. This includes periodic site visits, discussion with consultants, third party inspection consultants and feedback on issues from the construction site regarding progress of work.*

**SITE CONDITIONS:**

- Excavation of material is currently within the footprint of the below grade parking structure; Dumped brick debris, abandoned foundation walls(s) and an area with chemically contaminated soil/material has been discovered.
- Excavation revealed two existing unforeseen and obsolete underground services; Decommissioned gas line confirmed by Enbridge gas via Contractor as to be removed and Water service confirmed via Contractor as shut off at the street and will be removed.

**PROGRESS OF THE WORK:**

- Contractor (Percon Construction) has mobilized including provision of site trailer; temporary power is being provided via a generator.
- Perimeter fencing including geo-fabric and construction signage has been established.
- Mud mat at South East End of lot with site access currently achieved from Davisville has been completed.
- Clearing and grubbing including trees called up for removal has been done.
- Earthwork stripping and stockpiling ongoing.
- Excavation of underground parking structure to an approximate depth of 2100mm from existing grade has been completed to date.
- Demolition contract (Budget Demolition) is considered complete and will be demobilized.

End



**SITE PHOTOS:**

