

TDSB - Capital Project Management

July 19, 2019

Davisville Replacement School

Construction Summary Update - 43 Millwood, Toronto, ON
Report Number 03

Please note that the Toronto District School Board (TDSB) follows-up on the project on a daily basis. This includes periodic site visits, discussions with third-party consultants and getting feedback on the progress of work.

PROGRESS OF WORK

- Construction continues as per schedule.
- Initial shoring & excavation scope has been completed.
- Some trucks removing material from site exit onto Millwood Rd. have tracked dirt and debris onto the street. There have also been concerns that vehicle movement on-site as part of construction activity generates dust. The contractor is aware of neighbourhood concerns and will ensure cleanliness. Provisions include a dedicated sweeper and washing down trucks before they leave the site.
- As construction progresses, these measures will be applied to vehicles leaving the site either onto Davisville Ave and Millwood Rd. TDSB Health & Safety staff will review the site on a weekly basis, report on conditions and ensure compliance with standards for dirt & dust suppression.
- Footings are being built, and the structure of the building has been reinforced to allow for potential additions in the south-west corner.
- It should be noted that dust generated by vehicular movement and excavation on-site will lessen once the foundation work and substructure are completed.
- Construction of the foundation wall has started. Concrete below-grade parking shell has been built up to grid 16.
- The contractor has completed the demolition of the old school and excavated material has been removed.

