

Davisville Replacement School

Construction Summary Update - 43 Millwood, Toronto, ON
Report Number 4

Please note that the Toronto District School Board (TDSB) follows-up on the project on a daily basis. This includes periodic site visits, discussion with consultants (including third-party inspection consultants) and receiving feedback on issues from the construction site regarding progress of work.

PROGRESS OF WORK:

- Construction continues as per schedule.
- Initial shoring & excavation scope is complete. Second phase along eastern edge of the site will start in the next couple of months.
- Construction vehicle access is being managed and monitored – note that some movement will be impacted by active shoring work along the eastern edge of the property.
- The contractor is aware of neighbourhood concerns and will ensure cleanliness. Provisions include a dedicated sweeper and washing down trucks before they leave the site. As construction progresses, these measures will be applied to vehicles leaving the site from Millwood Rd.
- TDSB Health & Safety staff continues to inspect the site and has confirmed compliance with standards for dirt & dust suppression (last report was received on August 9, 2019).
- Please note that dust generated by vehicular movement and excavation on-site will lessen once the foundation work and substructure are completed.
- Construction of the foundation walls & piers in the first phase area is complete. Concrete below-grade parking floor slab has been built up to grid 16.
- Construction of the ground floor slab-at-grade will start in the next few months.
- Superstructure (framing of upper floors) will start in September.

