

Please note that the Toronto District School Board (TDSB) follows-up on the project on a daily basis. This includes periodic site visits, discussion with consultants (including third-party inspection consultants) and receiving feedback on issues from the construction site regarding progress of work..

PROGRESS OF THE WORK:

- Construction continues as per schedule.
- Piles and shoring are being installed.
- Construction vehicles enter the site at the south-east end (Davisville).
- As construction progresses, construction vehicles will be able to enter the site from the north side (Millwood).
- Excavation of underground parking structure continues. The area has been filled with granular material as working platform for drilling rig.
- Footings are being built, and the structure of the building has been reinforced to allow for potential additions in the south-west corner.
- Construction of the foundation wall has started.
- Excavation of material revealed contamination with dumped brick debris, abandoned foundation wall(s) and an area with contaminated material. Materials have been removed off-site.
- Existing obsolete underground decommissioned gas line and water services have been removed.
- The Contractor, Budget Demolition, has completed the demolition of the old school.

