

Davisville Replacement School – Construction Summary Update
43 Millwood, Toronto, ON
Report Number. 08

Please note that the Toronto District School Board (TDSB) follows-up on the project on a daily basis, conducts periodic site visits and maintains regular communications with consultants (including third-party inspection consultants).

PROGRESS OF THE WORK:

- Construction continues as per schedule – Substantial Performance, April, 2021. The building substructure and superstructure continue. As noted previously, the building contractor will be compiling a more detailed breakdown of the different construction phases once the building shell is completed.
- The below grade parking access ramp and remaining parking structure are in progress.
- The contractor continues to be aware of neighbourhood concerns regarding construction dirt and snow removal. The contractor continues to wash down trucks when necessary and will maintain mud mats on the road. The construction team is also addressing issues of snow removal, and ensuring pedestrian movement is maintained.
- The overall slab at ground floor is largely complete within the new building footprint. Waterproofing of the below-grade parking structure continues. Demising masonry wall construction continues.
- The construction of the second & third floor slab is in progress. Building steel framing for the superstructure framing continues. The main trusses over the gymnasium are in place. Rough-ins for building service distribution has started – conduit and duct installation.



