



Derrydown P.S.

120 Derrydown Road, M3J 1R7 | Tel: (416) 395-2310 | Fax: (416) 395-2313
Sherron Grant, Principal | Ann Marie Romanovich, Vice-Principal

Monday, September 17, 2018

Dear Parents/Guardians:

As a follow to the letter dated May 9, 2018 regarding the roofing work that was planned over the summer break, I wanted to give you an update on the work that has occurred and is expected to continue. As you know, it was our hope that work would be completed for the start of the school year. However, due to unforeseen circumstances and weather conditions, the work was not completed on time. It is anticipated that another 6 more days are required to complete the necessary roofing work in order for it to be completely waterproof.

To date, the existing siporex deck was removed and replaced with a new metal deck. The scope of the upcoming work includes the installation of the cap sheet and metal flashing. The installation of the cap sheet is expected to begin on Tuesday, September 18 and only requires the use of a hand torch. Asphalt will not be used so students and staff will be allowed to be in the building during the work.

Currently, the gym cannot be partitioned into two smaller gyms; therefore, staff will continue to take advantage of the warm weather and be outdoors for gym class whenever possible. Once again, thank you for your patience and understanding. If you have any questions or concerns regarding this process, please contact me at the school.

Sincerely,

A handwritten signature in cursive script, appearing to read "S. Romanovich".

per. /
Sherron Grant
Principal