

JULY 12, 2017

TDSB ACTIVITY	PROJECTED DATE OF COMPLETION	STATUS
Move full-day kindergarten play area to front of school	September 5, 2017	
Move western play area further east	September 5, 2017	
Create new play area in existing parking area	September 5, 2017	
Plant 19 new trees and 5 shrubs	End of October 2017	
Install synthetic turf sports field	October 15, 2017	
Construct new parking lot and install 12 trees	September 2020	
Install ECOH recommended double pane windows	September 5, 2017	
Install all remaining windows	November 30, 2017	
Install ECOH recommended air conditioning units	September 5, 2017	
Install all other air conditioning units if required	Spring 2018	
Install cooling system in gym	September 5, 2017	
Install 12 feet high hoarding wall	September 5, 2017	
Remove all friable asbestos containing materials	End of July 2017	
Remove all flaking lead containing paint	End of July 2017	
Paint various areas of the school	September 5, 2017	
Monitor for pests, mould and structural damage	Begin on July 6, 2017	
In conjunction with the KG Group, assign a third party arbitrator to mediate construction disputes as required	July 15, 2017	
Place art on hoarding wall	End of October 2017	
Apply to Toronto Police Services for crossing guards on Erskine Avenue	August 1, 2017	