

JULY 26, 2017

TDSB ACTIVITY	PROJECTED DATE OF COMPLETION	STATUS
Move full-day kindergarten play area to front of school	September 5, 2017	Completed.
Move western play area further east	September 5, 2017	Work in progress. On target for Sep. 5 completion.
Create new play area in existing parking area	September 5, 2017	Work in progress. On target for Sep. 5 completion.
Plant 19 new trees and 5 shrubs	End of October 2017	On target for completion by end of October.
Install synthetic turf sports field	October 15, 2017	Work in progress. On target for Oct. 15 completion.
Construct new parking lot and install 12 trees	September 2020	On target for Sept. 2020 completion.
Install ECOH recommended double pane windows	September 5, 2017	Work in progress. On target for Sep. 5 completion.
Install all remaining windows	November 30, 2017	On target for Nov.30 completion.
Install ECOH recommended air conditioning units	September 5, 2017	Work in progress. On target for Sep. 5 completion.
Install all other air conditioning units if required	Spring 2018	Requirements not defined at this time.
Install cooling system in gym	September 5, 2017	50% complete. On target for Sep. 5 completion.
Install 12 feet high hoarding wall	September 5, 2017	Work in progress. On target for Sep. 5 completion.
Remove all friable asbestos containing materials	End of July 2017	95% complete. On target for completion by the end of July.
Remove all flaking lead containing paint	End of July 2017	97% complete. On target for completion by the end of July.
Paint various areas of the school	September 5, 2017	Work in progress. On target for Sep. 5 completion.
Monitor for pests, mould and structural damage	Begin on July 6, 2017	Monitoring in place.
In conjunction with the KG Group, assign a third party	July 15, 2017	Completed.

arbitrator to mediate construction disputes as required		
Place art on hoarding wall	End of October 2017	On target for completion by the end of October.
Apply to Toronto Police Services for crossing guards on Erskine Avenue	August 1, 2017	Completed.