

Agincourt Junior Public School

Construction Progress Update

Scope of work

The Agincourt JPS was damaged due to a flood caused by an old burst pipe. The building will be renovated and restored giving consideration to the heritage status while updating the conditions to meet the current TDSB standards. The upgrades will include new Fire Alarm system, Communication (PA), upgraded HVAC including air-conditioning and upgraded Hydro service. Interior finishes and fitments will be updated and will provide refreshed interiors for the entire building. The exterior masonry will be restored where required.

Construction Duration

Demolition started in January 2025 and the construction is scheduled to be substantially complete in December 2025.

Progress to date:

Abatement work is complete. Demolition of existing Mechanical and Electrical systems is complete.
New metal stud and gypsum board partitions complete.
New Mechanical and Electrical rough-in installation are mainly complete.
Masonry restoration is complete.
Waterproofing is mainly complete.
New Hydro service is in progress.
Flooring, ceiling grid and lighting in progress.
Painting in progress.


Look ahead for work in September

Flooring, ceiling grid and lighting installation will be complete.
Painting to continue.
Mechanical equipment installation will be mainly complete.
Electrical equipment and devices installation will be mainly complete.
Waterproofing will be complete.
Installation of new Hydro service will be in progress.

Impact on Community

The school property is fenced to separate construction from the surrounding streets. Contractor is implementing dust and noise control measures to limit the impact on community as much as possible.

Construction timeline



Progress Photos



Mechanical and Electrical work In Progress



Interior Work In Progress